Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

No. 1st & Final Bill Date.....2018

Zone:**BBMP,Yelahanka** Division:**BBMP, Byatarayanapura** Sub-Division:**BBMP, Kodigehalli**

Bill Received No. Dated Divisional / Sub-Divisional Cash Book Voucher No.....Dated.....

Job Code: 007-18-000078

Schedule Docket No. Head of Account: P1771 Est.Cost: Rs.25.00 Lakhs D.R.NO.:

Name of Work : Improvements to drains of main road of Hoodi Muneshwara layout in Ward No 07, Byatarayanapura

Name of Contractor and Full Address: N.Loknathreddy, No 5, 1st Main Road, 7th B Cross, Kaveri nagara, A Block, Kavalbyrasandra,Bangalore-32

Reference to Agreement No. BBMP/EE/BTP/WO/147/2018-19 Date: 20.10.2018

Certified that the measurements were taken by me on: 04/12/18 and recorded of Pages **496420** to **496429** of measurement Book No. **4965/2018-19** and that work is satisfactorily executed.

N.LReddy — Contractor

Officer-in-charge of work — 4/12/18

Certified that measurement were taken by me on 7/12/2018 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Accont have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer — Assistant Executive Engineer, Kodigehalli Sub Division, Yelahanka Zone, B.B.M.P., Bangalore.

		Amount
1) Total value of work done or supplies made as per account within		Total 2191663-00
2) Deduct amount to be held in reserve being.....Percent Rs.....		
3) " Balance		
4) Deduct Payment:		
a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D.No..... adjusted towards cash advance recovery of		
b) Payments cost store or other material supplied.		IT 21917-00
Now made recovery of amount creditable to this /other work		CC 21917-00
Amount paid on this bill Cheque/Cash.		CBF- 2192-00
		LR- 14774-00
		CGST- 19568-00
		SGST- 19568-00
5) Balance being unpaid value of work done held in reserve.		
6) Deduct cash advance made on the Office cash Book Voucher No..... dated .....less adjustments.		Advance 99936-00
7) Net amount due to or from Contractor unadjustments items.		
8) Advance to Contractor for materials brought to site (as detailed) within		
9) Value of Government materials supplied.		Total amount adjusted 20,91,727-00

Contractor's Signature N.LReddy

Received Rs.....(in words).....

.....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

(For use in the Office)

Witness

1

2 N.LReddy

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

Stamp

Executive Engineer

ಬಿಲ್ಲು ಮೊಬಲಗು ರೂ 2191663-00

ಗಮನಿಸಿ : ಇದರಲ್ಲಿ ರೂ 99936-00

ಹೊಂದಾಣಿಕೆ ಮಾಡಿಕೊಂಡು ಉಳಿದ ಮೊಬಲಗು 20,91,727-00

Rs: Twenty lakh ninetyone thousand seven hundred twenty seven only.

ಚೆಕ್ ಮುಖಾಂತರ ನೀಡಬೇಕಾಗಿದೆ

ಲೆಕ್ಕಾಧೀಕ್ಷಕರು

ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ

ಬ ಬೆ ಮ ನ

ಕಾ ಪೌ ಅ 5/12

ಬ್ಯಾಟರಾಯನಪುರ ವಿ

ಬ ಬೆ ಮ ನ

Sl. No.	Items grouped under sub-Heads and Sub-Works of the Estimate Description	Unit
1	KSRRB 300-1. Earthwork excavation by manual means in rodinary soil involving an average horizontal throw upto 2 m and an average lift upto 1.5m, excavated surafce levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking clods complete as per specifications.. Pg No.141.Item No.19.1)	Cum
2	KSRB 4-1.3: Providing and laying in position plain cement concrete of nominal mix 1:4:8 using 40mm and down size graded granite metal machine mixed, conrete laid in layers not exceeding 15 cms. Thick well compacted in foundation and plinth, including cost of all materials labour, HOM of machinery, curing complete as per specification . **(Pg.No.12, It.4.3)**	Cum
3	Providing **TMT Steel Reinforcement for R.C.C work** including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.(Page No.17, Item No.17)	Tonne
4	Providing and removing Centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / **rectangular slabs /side walls** polygon in plan including cost of materials, labour complete as per specification and directions of the Engineer in charge.(Page No.16, Item NO.4.32)	Sqm
5	KSRB 4.2.2: Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320 Kgs with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum with superplastizers @ 3lts confirming to IS 9103-1999 RE affirmed - 2008 machine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, stair case lintels, retaining walls return walls, walls(anythickness) including attached plasters columns piers abutments pillars posts struts butresses string or lacing courses parapets copings, bed blocks , plain windows cills fillets etc., including cost of all materials labour HOM of machinery curing complete as per specifications. Seocifications No. KBS 4.1,4.6 (Page NO. 13, Item NO. 4.11)	Cum
6	KSRB4-1.6: Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240 kgs, with 20 mm and down size graded granite matel coarse aggregates @ 0.69 cum and fine aggragtes @ 0.459cum, machine mixed concrete laid in layers not eceeding 15 cms, thick well compacted, in foundation, plinth and cills including cost of all materials, labour HOM machinery curing complate as per specifications. (Page No. 12. Item No. 4.6)	Cum
7	Providing and fixing 10cms thick pre cast RCC covering slab using reinforced cement concrete M20 mix with stone aggregate 20mm and down size including centring shuttering reinforcement and bar bending machine mixed concrette laid in layers not exceeding 15 cm thick wellcompacted cost of all materials labour curing complete as per specfications (Data Rate Approved)	Sqm
8	Providing and fixing 20cms thick pre cast RCC covering slab using reinforced cement concrete M20 mix with stone aggregate 20mm and down size including centring shuttering reinforcement and bar bending machine mixed concrette laid in layers not exceeding 15 cm thick wellcompacted cost of all materials labour curing complete as per specfications (Data Rate Approved)	Sqm
9	Providing and fixing MS Grating 260x260 mm(Page No.VIII, Sl No.237, code No.0771)	Nos
10	KSRRB M100-1 Loading and unloading of stone boulder/stone aggregates/ sand/ kanker/ moorum. KSRRB M100-1:Placing tipper at loading point loading with front end loading, dumping turning for return trip, excluding time for haulage and return trip complete as per specification MORTH Chapter 1 (Page 118, item No. 17.1)	Cum
	Total	

CRTIFICATE:

1. Certified that the above work done satisfactory and no materials issued from Department

M/s M.N.D

AE(Ldt)

Previous Measurement		Present Measurement			Total Upto Date	
Qty	Rate Rs. P.	Qty	Rate Rs. P.	Amount	Qty	Cost
		278.25	77.14	21464.205	278.25	21464.21
		58.31	4578.61	266978.7491	58.31	266978.75
		5.4	57016.03	307886.562	5.40	307886.56
		746.4	344.12	256851.168	746.40	256851.17
-	-	90.97	5651.66	514131.51	90.97	514131.51
-	-	8.73	5115.73	44660.32	8.73	44660.32
-	-	233.25	1862.7	434474.78	233.25	434474.78
-	-	70.2	4533.45	318248.19	70.20	318248.19
-	-	10	78.94	789.40	10.00	789.40
-	-	278.25	94.08	26177.76	278.25	26177.76
				2191662.64		**2191662.64**

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.